



Activity ID	Activity Name	Start	Finish	At Completion	Variance - BL	Units %	2025												2026											
							Duration	Project Finish Date	Complete	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
C-CE-G-GGG-CR-002_E4 - 20250131 CRONOGRAMA DE OBRA		05-Dec-24 A	07-Oct-26	647d	-112d	0%	[Gantt chart bars for 2025 and 2026]																							
Hitos		18-Jun-26	07-Oct-26	109d	-112d	0%	[Milestone markers]																							
559	Obras H-M completada para iniciar el llenado del embalse		18-Jun-26	0d	-112d	0%	[Milestone]																							
562	Construcción de la Presa - Completada		06-Aug-26	0d	-112d	0%	[Milestone]																							
21	Realización sustancial de las obras de construcción		06-Aug-26	0d	-112d	0%	[Milestone]																							
466	Obras civiles de la Presa - Completadas		06-Aug-26	0d	-112d	0%	[Milestone]																							
25	Recepción provisional de las obras ejecutadas		07-Oct-26	0d	-112d	0%	[Milestone]																							
Requerimientos Generales		07-Aug-26	07-Oct-26	60d	-112d	0%	[Gantt chart bars]																							
22	Periodo de Operación	07-Aug-26	07-Oct-26	60d	-112d	0%	[Gantt chart bars]																							
PRESA PRINCIPAL		01-Feb-25	06-Aug-26	536d	-112d	0%	[Gantt chart bars]																							
PRESA Y VERTEDERO DE SERVICIO		01-Feb-25	06-Aug-26	536d	-112d	0%	[Gantt chart bars]																							
Bloque 6 - Vertedero y Conducto de Desvío		01-Feb-25	10-Aug-25	187d	-134d	0%	[Gantt chart bars]																							
356	Bloque 6 - C73A Hormigón Vertedero (384 M3)	24-Mar-25	30-Mar-25	7d	-124d	0%	[Gantt chart bars]																							
1491	Bloque 6 - C73B Hormigón Vertedero (384 M3)	31-Mar-25	06-Apr-25	7d	-124d	0%	[Gantt chart bars]																							
357	Bloque 6 - C75 Hormigón Vertedero (675 M3)	07-Apr-25	21-Apr-25	14d	-124d	0%	[Gantt chart bars]																							
1327	Bloque 6 - C77 Hormigón Vertedero (576 M3)	22-Apr-25	29-Apr-25	8d	-124d	0%	[Gantt chart bars]																							
1328	Bloque 6 - C79 Hormigón Vertedero (374 M3)	30-Apr-25	08-May-25	8d	-124d	0%	[Gantt chart bars]																							
1531	Bloque 6 - C81 Hormigón Vertedero (188 M3)	09-May-25	22-May-25	14d	-124d	0%	[Gantt chart bars]																							
1532	Bloque 6 - C83 Hormigón Vertedero (188 M3)	23-May-25	30-May-25	8d	-124d	0%	[Gantt chart bars]																							
1533	Bloque 6 - C85 Hormigón Vertedero (188 M3)	31-May-25	14-Jun-25	14d	-124d	0%	[Gantt chart bars]																							
1534	Bloque 6 - C87 Hormigón Vertedero (188 M3)	15-Jun-25	26-Jun-25	12d	-124d	0%	[Gantt chart bars]																							
1535	Bloque 6 - C89 Hormigón Vertedero (188 M3)	27-Jun-25	04-Jul-25	8d	-124d	0%	[Gantt chart bars]																							
1536	Bloque 6 - C91 Hormigón Vertedero (188 M3)	05-Jul-25	12-Jul-25	8d	-124d	0%	[Gantt chart bars]																							
1537	Bloque 6 - C93 Hormigón Vertedero (188 M3)	13-Jul-25	20-Jul-25	8d	-124d	0%	[Gantt chart bars]																							
1538	Bloque 6 - C94 Hormigón Vertedero (120 M3)	21-Jul-25	28-Jul-25	8d	-124d	0%	[Gantt chart bars]																							
1329	Bloque 6 - S79 Hormigón Losa Vertedero (294 M3)	29-Jul-25	10-Aug-25	13d	-124d	0%	[Gantt chart bars]																							
Conducto de Desvío		01-Feb-25	23-Mar-25	50d	-124d	0%	[Gantt chart bars]																							
353	Bloque 6 - C67A Hormigón (682 M3)	01-Feb-25	10-Feb-25	10d	-126d	0%	[Gantt chart bars]																							
1488	Bloque 6 - C67B Hormigón (682 M3)	11-Feb-25	20-Feb-25	10d	-124d	0%	[Gantt chart bars]																							
354	Bloque 6 - C69A Hormigón (504 M3)	21-Feb-25	28-Feb-25	7d	-124d	0%	[Gantt chart bars]																							
1489	Bloque 6 - C69B Hormigón (504 M3)	01-Mar-25	07-Mar-25	7d	-124d	0%	[Gantt chart bars]																							
355	Bloque 6 - C71A Hormigón (444 M3)	08-Mar-25	15-Mar-25	8d	-124d	0%	[Gantt chart bars]																							
1490	Bloque 6 - C71B Hormigón (444 M3)	16-Mar-25	23-Mar-25	8d	-124d	0%	[Gantt chart bars]																							
Bloque 5 - Vertedero		27-Jul-25	10-Aug-25	15d	-122d	0%	[Gantt chart bars]																							
1340	Bloque 5 - S79 Hormigón Losa Vertedero (147 M3)	27-Jul-25	10-Aug-25	15d	-122d	0%	[Gantt chart bars]																							
Cierre conducto de desvío		18-Jun-26	06-Aug-26	49d	-112d	0%	[Gantt chart bars]																							
463	Instalación compuerta (vagón) [posición final]	19-Jun-26	22-Jun-26	4d	-112d	0%	[Milestone]																							
464	Hormigón tapón de cierre de galería	23-Jun-26	01-Aug-26	40d	-112d	0%	[Milestone]																							
465	Inyecciones de contacto	02-Aug-26	06-Aug-26	5d	-112d	0%	[Milestone]																							
EQUIPAMIENTOS Y SISTEMAS MECANICOS Y ELECTRICOS		05-Dec-24 A	18-Jun-26	538d	-112d	0%	[Gantt chart bars]																							
EQUIPAMIENTOS HIDROMECANICOS		05-Dec-24 A	18-Jun-26	538d	-112d	0%	[Gantt chart bars]																							
Procura y Fabricación		05-Dec-24 A	30-Sep-25	287d	-112d	0%	[Gantt chart bars]																							
1468	Fabricación compuertas radiales -Vertedero	05-Dec-24 A	30-Sep-25	287d	-112d	0%	[Gantt chart bars]																							
Bocatoma (Bloque 10)		14-Jun-26	18-Jun-26	5d	-112d	0%	[Gantt chart bars]																							
Bocatoma - Compuerta Plana		14-Jun-26	18-Jun-26	5d	-112d	0%	[Gantt chart bars]																							
514	Puesta en marcha	14-Jun-26	18-Jun-26	5d	-112d	0%	[Milestone]																							



■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining ...
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone

