



| ID | Task Mode | Task Name | Duration | Start | Finish |
|----|-----------|---|----------|--------------|--------------|
| 1 | ★ | Reparacion de centro medico | 18 days | Mon 16/11/20 | Wed 09/12/20 |
| 2 | ★ | TERMINACION DE TECHO | 5 days | Mon 16/11/20 | Fri 20/11/20 |
| 3 | ★ | fino de techo plano | 3 days | Mon 16/11/20 | Wed 18/11/20 |
| 4 | ★ | impermeabilizante manto asfaltico granular | 2 days | Thu 19/11/20 | Fri 20/11/20 |
| 5 | ★ | | | | |
| 6 | ★ | PORTAJE | 5 days | Fri 27/11/20 | Thu 03/12/20 |
| 7 | ★ | puertas principaes en pino tratado | 1 day? | Mon 30/11/20 | Mon 30/11/20 |
| 8 | ★ | puertas apaneladas ever door blanca | 1 day? | Tue 01/12/20 | Tue 01/12/20 |
| 9 | ★ | ventanas corrediza de cristal p65 | 1 day? | Wed 02/12/20 | Wed 02/12/20 |
| 10 | ★ | puerta en closet en pino tratado con division | 1 day? | Thu 03/12/20 | Thu 03/12/20 |
| 11 | ★ | gabinete en piso de pino tratado | 2 days | Fri 27/11/20 | Mon 30/11/20 |
| 12 | ★ | gabinete de pared de pino tratado | 2 days | Fri 27/11/20 | Mon 30/11/20 |
| 13 | ★ | meseta de granito natural | 2 days | Mon 30/11/20 | Tue 01/12/20 |

Project: Project1 0063
Date: Mon 16/11/20

Legend:

- Task
- Split
- Milestone
- Summary
- Project Summary
- Inactive Task
- Inactive Milestone
- Inactive Summary
- Manual Task
- Duration-only
- Manual Summary Rollup
- Manual Summary
- Start-only
- Finish-only
- External Tasks
- External Milestone
- Deadline
- Progress
- Manual Progress



| ID | Task Mode | Task Name | Duration | Start | Finish |
|----|-----------|--|---------------|---------------------|---------------------|
| 14 | ★ | mueble en meseta pino tratado | 1 day? | Tue 01/12/20 | Tue 01/12/20 |
| 15 | ★ | PINTURA | 5 days | Mon 23/11/20 | Fri 27/11/20 |
| 16 | ★ | pintura en techo | 3 days | Mon 23/11/20 | Wed 25/11/20 |
| 17 | ★ | pintura interior semiglos muros, vigas y columnas | 4 days | Tue 24/11/20 | Fri 27/11/20 |
| 18 | ★ | 'pintura exterior acrílica muros, vigas y columnas | 3 days | Wed 25/11/20 | Fri 27/11/20 |
| 19 | ★ | | | | |
| 20 | ★ | | | | |
| 21 | ★ | INSTALACIONES SANITARIAS | 6 days | Wed 02/12/20 | Wed 09/12/20 |
| 22 | ★ | inodoro azteca | 1 day? | Wed 02/12/20 | Wed 02/12/20 |
| 23 | ★ | blanco c/tapa sum, lavamanos blanco | 1 day? | Wed 02/12/20 | Wed 02/12/20 |
| 24 | ★ | inc. mezcladora fregadero dos bocas teka | 1 day? | Wed 02/12/20 | Wed 02/12/20 |
| 25 | ★ | acometida agua potable | 1 day? | Mon 07/12/20 | Mon 07/12/20 |
| 26 | ★ | suministro e instalacion de tinaco 265gls | 2 days | Thu 03/12/20 | Fri 04/12/20 |



| Task | Inactive Summary | External Tasks |
|--------------------|-----------------------|--------------------|
| Split | Manual Task | External Milestone |
| Milestone | Duration-only | Deadline |
| Summary | Manual Summary Rollup | Progress |
| Project Summary | Manual Summary | Manual Progress |
| Inactive Task | Start-only | |
| Inactive Milestone | Finish-only | |

Project: Project1 0063
Date: Mon 16/11/20



| ID | Task Mode | Task Name | Duration | Start | Finish |
|----|-----------|--|---------------|---------------------|---------------------|
| 27 | ★ | sum. Y col. Bomba de 1/2 hp pedrolo botiquin | 1 day? | Tue 08/12/20 | Tue 08/12/20 |
| 28 | ★ | accesorios | 1 day? | Tue 08/12/20 | Tue 08/12/20 |
| 29 | ★ | tuberias y piezas especiales | 1 day? | Wed 09/12/20 | Wed 09/12/20 |
| 31 | ★ | mano de obra plomero | | | |
| 32 | ★ | | | | |
| 33 | ★ | INSTALACIONES ELECTRICAS | 3 days | Mon 23/11/20 | Wed 25/11/20 |
| 34 | ★ | interruptores sencill | 2 days | Mon 23/11/20 | Tue 24/11/20 |
| 35 | ★ | interruptores dobles | 1 day? | Mon 23/11/20 | Mon 23/11/20 |
| 36 | ★ | globo | 2 days | Mon 23/11/20 | Tue 24/11/20 |
| 37 | ★ | tomacorriente 10 | 3 days | Mon 23/11/20 | Wed 25/11/20 |
| 38 | ★ | lampara exterior tipo secador | 1 day? | Mon 23/11/20 | Mon 23/11/20 |
| 39 | ★ | tuberias y piezas especiales | 1 day? | Mon 23/11/20 | Mon 23/11/20 |
| 40 | ★ | paneles de distribucion 4 a 8 | 2 days | Tue 24/11/20 | Wed 25/11/20 |
| 41 | ★ | | | | |
| 42 | ★ | PISO CERAMICA | 6 days | Thu 26/11/20 | Thu 03/12/20 |
| 43 | ★ | piso de porcelanato 0.5*0.5 importada | 5 days | Thu 26/11/20 | Wed 02/12/20 |



Project: Project1 0063
Date: Mon 16/11/20

| | | |
|--------------------|-----------------------|--------------------|
| Task | Inactive Summary | External Tasks |
| Split | Manual Task | External Milestone |
| Milestone | Duration-only | Deadline |
| Summary | Manual Summary Rollup | Progress |
| Project Summary | Manual Summary | Manual Progress |
| Inactive Task | Start-only | |
| Inactive Milestone | Finish-only | |



[Handwritten signature]

| ID | Task Mode | Task Name | Duration | Start | Finish | 15 Nov '20 | 22 Nov '20 | 29 Nov '20 | 06 Dec '20 |
|----|-----------|-----------------------------|----------|--------------|--------------|------------|------------|------------|------------|
| 44 | ★ | ceramica en pared de baños | 3 days | Fri 27/11/20 | Tue 01/12/20 | S | S | S | S |
| 45 | ★ | ceramica en pared de cocina | 2 days | Mon 30/11/20 | Tue 01/12/20 | S | S | S | S |
| 46 | ★ | zocalos | 3 days | Tue 01/12/20 | Thu 03/12/20 | S | S | S | S |

Project: Project1 0063
Date: Mon 16/11/20

| | | |
|--------------------|-----------------------|--------------------|
| Task | Inactive Summary | External Tasks |
| Split | Manual Task | External Milestone |
| Milestone | Duration-only | Deadline |
| Summary | Manual Summary Rollup | Progress |
| Project Summary | Manual Summary | Manual Progress |
| Inactive Task | Start-only | |
| Inactive Milestone | Finish-only | |