

ID	Task Mode	Task Name	Duration	Start	Finish	15 Nov '20	22 Nov '20	29 Nov '20	06 Dec '20
14	★	mueble en meseta pino tratado	1 day?	Tue 01/12/20	Tue 01/12/20	S	M	T	W
15	★					S	M	T	W
16	★	PINTURA	5 days	Mon 23/11/20	Fri 27/11/20	S	M	T	W
17	★	pintura en techo	3 days	Mon 23/11/20	Wed 25/11/20	S	M	T	W
18	★	pintura interior semiglos muros, vigas y columnas	4 days	Tue 24/11/20	Fri 27/11/20	S	M	T	W
19	★	'pintura exterior acrílica muros, vigas y columnas	3 days	Wed 25/11/20	Fri 27/11/20	S	M	T	W
20	★					S	M	T	W
21	★	INSTALACIONES SANITARIAS	6 days	Wed 02/12/20	Wed 09/12/20	S	M	T	W
22	★	inodoro azteca blanco c/tapa sum,	1 day?	Wed 02/12/20	Wed 02/12/20	S	M	T	W
23	★	lavamanos blanco inc. mezcladora	1 day?	Wed 02/12/20	Wed 02/12/20	S	M	T	W
24	★	fregadero dos bocas teka	1 day?	Wed 02/12/20	Wed 02/12/20	S	M	T	W
25	★	acometida agua potable	1 day?	Mon 07/12/20	Mon 07/12/20	S	M	T	W
26	★	suministro e instalacion de tinaco 265gls	2 days	Thu 03/12/20	Fri 04/12/20	S	M	T	W



Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

Project: Project1 0063
Date: Mon 16/11/20



ID	Task Mode	Task Name	Duration	Start	Finish	15 Nov '20	22 Nov '20	29 Nov '20	06 Dec '20
27	★	sum. Y col. Bomba de 1/2 hp pedrolo	1 day?	Tue 08/12/20	Tue 08/12/20	S	S	S	T
28	★	botiquin	1 day?	Tue 08/12/20	Tue 08/12/20	S	S	S	T
29	★	accesorios	1 day?	Tue 08/12/20	Tue 08/12/20	S	S	S	T
30	★	tuberías y piezas especiales	1 day?	Wed 09/12/20	Wed 09/12/20	S	S	S	T
31	★	mano de obra plomero							
32	★								
33	★	INSTALACIONES ELECTRICAS	3 days	Mon 23/11/20	Wed 25/11/20				
34	★	interruptores sencill	2 days	Mon 23/11/20	Tue 24/11/20				
35	★	interruptores dobles	1 day?	Mon 23/11/20	Mon 23/11/20				
36	★	globo	2 days	Mon 23/11/20	Tue 24/11/20				
37	★	tomacorriente 10	3 days	Mon 23/11/20	Wed 25/11/20				
38	★	lampara exterior tipo secador	1 day?	Mon 23/11/20	Mon 23/11/20				
39	★	tuberías y piezas especiales	1 day?	Mon 23/11/20	Mon 23/11/20				
40	★	paneles de distribución 4 a 8	2 days	Tue 24/11/20	Wed 25/11/20				
41	★								
42	★	PISO CERAMICA	6 days	Thu 26/11/20	Thu 03/12/20				
43	★	piso de porcelanato 0.5*0.5 importada	5 days	Thu 26/11/20	Wed 02/12/20				

Task	Inactive Summary	Inactive Summary	External Tasks
Split	Manual Task	Manual Task	External Milestone
Milestone	Duration-only	Duration-only	Deadline
Summary	Manual Summary Rollup	Manual Summary Rollup	Progress
Project Summary	Manual Summary	Manual Summary	Manual Progress
Inactive Task	Start-only	Start-only	
Inactive Milestone	Finish-only	Finish-only	

Project: Project1 0063
Date: Mon 16/11/20

ID	Task Mode	Task Name	Duration	Start	Finish	15 Nov '20	22 Nov '20	29 Nov '20	06 Dec '20
44	★	ceramica en pared de baños	3 days	Fri 27/11/20	Tue 01/12/20	S S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S
45	★	ceramica en pared de cocina	2 days	Mon 30/11/20	Tue 01/12/20	S S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S
46	★	zocalos	3 days	Tue 01/12/20	Thu 03/12/20	S S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S



Project: Project1 0063 Date: Mon 16/11/20	Task Split Milestone Summary Project Summary Inactive Task Inactive Milestone	Inactive Summary Manual Task Duration-only Manual Summary Rollup Manual Summary Start-only Finish-only	External Tasks External Milestone Deadline Progress Manual Progress
--	--	---	--