



Id	Modo de tarea	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	S2	2022	S1	S2	2023	S1	S2
1		CENTRO DE ATENCION PRIMARIO LAS PLACETAS	265.5 días	6/5/2022	4/5/2023								
2		INICIO	0 días	6/5/2022	6/5/2022								
3		TRABAJOS PRELIMINARES	11 días	6/6/2022	6/17/2022								
4		Limpieza y preparacion del	7 días	6/6/2022	6/13/2022								
5		Replanteo	4 días	6/13/2022	6/17/2022	4							
6		Caseta de mateirales (3m * 3m)	2 días	6/6/2022	6/7/2022	4CC							
7		Letrero en Obras	1 día	6/6/2022	6/6/2022	4CC							
8		MOVIMIENTO DE TIERRA	7 días	6/17/2022	6/25/2022	3							
9		Excavacion de zapara de muros y	3 días	6/17/2022	6/21/2022	5							
10		Relleno de reposicior	2 días	6/21/2022	6/23/2022	9							
11		Relleno compactado	2 días	6/23/2022	6/25/2022	10							
12		Bote de material	2 días	6/17/2022	6/20/2022	9CC							
13		HORMIGON ARMADO EN:	9 días	6/25/2022	7/6/2022	8							
14		Zapata de Columna Z1 210 kg/cm @3/8 a 2,20m AD Y doble	1 día	6/25/2022	6/27/2022	11							
15		Zapata de Columna CA 210 kg/cm @3/8 a 2,20m AD Y doble	1 día	6/27/2022	6/28/2022	14							
16		Zapata de Muros 210 kg/cm @3/8 a 2,20m AD Y doble	1 día	6/28/2022	6/29/2022	15							
17		Columnas C1 210kg/cm2 0.15x0.30	1 día	6/29/2022	6/30/2022	16							
18		Columnas CA 210kg/cm3 0.15x0.20	1 día	6/30/2022	7/1/2022	17							
19		Viga de amarre BNP y techo 0.15x0.20 210kg/cm2	1 día	7/1/2022	7/2/2022	18							
20		Losa h=0,12,	3 días	7/2/2022	7/6/2022	19							
21		MUROS DE BLOQUES	42 días	7/6/2022	8/23/2022								
22		BNP de 0,15 m	12 días	7/6/2022	7/20/2022	20							



Id	Modo de tarea	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	S2	2022	S2	2023	S2
								S1		S1	
23		BNP de 0,15 m	30 días	7/20/2022	8/23/2022	22					
24		TERMINACION DE SUPERFICIES	78 días	7/20/2022	10/17/2022						
25		Pañete muros, vigas y columnas	30 días	7/20/2022	8/23/2022	22					
26		Pañete de techo	15 días	8/23/2022	9/9/2022	25					
27		Cantos y mochetas general	15 días	9/9/2022	9/26/2022	26					
28		Fraguache	18 días	9/27/2022	10/17/2022	27					
29		TERMINACION DE TECHO	19 días	10/17/2022	11/8/2022						
30		Fino de techo plano	2 días	10/17/2022	10/19/2022	28					
31		Impermeabilizante Manto asfáltico granular	3 días	10/19/2022	10/22/2022	30					
32		Desague de techo de 3"	1 día	10/22/2022	10/24/2022	31					
33		Zabaleta	8 días	10/24/2022	11/2/2022	32					
34		Antepecho	5 días	11/2/2022	11/8/2022	33					
35		PORTAJE	40 días	11/8/2022	12/23/2022						
36		Puertas principales en pino tratado	2 días	11/8/2022	11/10/2022	34					
37		Puertas apaneladas Ever Door caoba	3 días	11/10/2022	11/14/2022	36					
38		Puertas apaneladas Ever Door Blanca	5 días	11/14/2022	11/19/2022	37					
39		Ventana corrediza de cristal P65	10 días	11/19/2022	11/30/2022	38					
40		Puerta en closet en pino tratado con division	4 días	11/30/2022	12/5/2022	39					
41		Gabinete en piso de pino tratado	4 días	12/5/2022	12/9/2022	40					
42		Gabinete en pared de pino tratado	4 días	12/9/2022	12/14/2022	41					
43		Meseta de granito natural	6 días	12/14/2022	12/21/2022	42					
44		Mueble en meseta pino tratado	2 días	12/21/2022	12/23/2022	43					
45		PINTURA	10.5 días	11/8/2022	11/19/2022						

Id	Modo de tarea	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	S2	2022	S2	2023	S2
								S1		S1	
46		Pintura de techo	3 días	11/8/2022	11/11/2022	34					
47		Pintura interior semiglos muros, vigas	5.5 días	11/11/2022	11/17/2022	46					
48		Pintura exterior acrílica muros, vigas	2 días	11/17/2022	11/19/2022	47					
49		INSTALACIONES SANITARIAS	28 días	11/19/2022	12/21/2022						
50		Inodoro azteca blanco c/tapa Sum.	2 días	11/19/2022	11/22/2022	48					
51		Lavamanos blanco Inc. Mezcladora	2 días	11/22/2022	11/24/2022	50					
52		Fregadero dos bocas	1 día	11/24/2022	11/25/2022	51					
53		Desague de piso	2 días	11/25/2022	11/28/2022	52					
54		Ventilacion 3"	1.5 días	11/28/2022	11/29/2022	53					
55		Acometida agua potable	1 día	11/29/2022	11/30/2022	54					
56		Trampa de Grasa	1 día	11/30/2022	12/1/2022	55					
57		Registro	4.5 días	12/1/2022	12/7/2022	56					
58		Septico	12 días	12/1/2022	12/15/2022	57CC					
59		Filtrante de 12" PVC	1 día	12/15/2022	12/16/2022	58					
60		Suministro e Instalacion de	2 días	12/16/2022	12/19/2022	59					
61		Sum. Y Col. Bomba de 1/2 HP pedrolo	2 días	12/19/2022	12/21/2022	60					
62		Botiquin	0.5 días	12/21/2022	12/21/2022	61					
63		Accesorios	0.5 días	12/21/2022	12/21/2022	62CC					
64		Tuberias y piezas especiales	1 día	12/19/2022	12/20/2022	61CC					
65		Mano de obra plome	12 días	11/19/2022	12/3/2022	50CC					
66		INSTALACIONES ELECTRICAS	23.5 días	11/22/2022	12/19/2022						
67		Salidas cenitales	5 días	11/22/2022	11/28/2022	50					
68		Salidas para telefono	1 día	11/28/2022	11/29/2022	67					
69		Interruptores sencillos	2 días	11/29/2022	12/1/2022	68					
70		Interruptores dobles	0.5 días	12/1/2022	12/1/2022	69					
71		Globo	4 días	12/1/2022	12/6/2022	70					

Id	Modo de tarea	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	S2	2022	S2	2023	S2
								S1		S1	
72		Tomacorriente 110	1 días	12/6/2022	12/7/2022	71					
73		Lammpara exterior tipo secador	2 días	12/7/2022	12/9/2022	72					
74		Tuberías y piezas especiales	5 días	12/9/2022	12/15/2022	73					
75		Paneles de distribucion 4 a 8	2 días	12/15/2022	12/17/2022	74					
76		Conexión a CDEEE	1 días	12/17/2022	12/19/2022	75					
77		PISOS Y CERAMICA	22 días	11/19/2022	12/15/2022						
78		torta de hormigon con malla	7 días	11/19/2022	11/28/2022	45					
79		Piso de porcelanato 0.5*0.5 importada	7 días	11/28/2022	12/6/2022	78					
80		Ceramica en pared de baños	3 días	12/6/2022	12/9/2022	79					
81		Ceramica en pared de cocina	2 días	12/9/2022	12/12/2022	80					
82		Zocalos	3 días	12/12/2022	12/15/2022	81					
83		VERJA DEBLOK Y MALLA CICLONICA	97 días	12/15/2022	4/5/2023	77					
84		TRABAJOS PRELIMINARES	1 día	12/15/2022	12/16/2022						
85		Limpieza y replanti	1 días	12/15/2022	12/16/2022	77					
86		MOVIMIENTOS DE TIERRA	21 días	12/16/2022	1/9/2023	84					
87		Excavación de zapatas de muros	7 días	12/16/2022	12/23/2022	84					
88		Excavación de zapatas de columnas	7 días	12/24/2022	12/31/2022	87					
89		Rellleno de reposi	7 días	12/31/2022	1/9/2023	88					
90		Bote de material producto de excavacióm	7 días	12/16/2022	12/23/2022	87CC					
91		HORMIGON ARMADO	3 días	1/9/2023	1/12/2023	86					
92		zapata de muro 180kg/cm2	1 días	1/9/2023	1/10/2023	87					
93		Zapata de columna C1	0.5 días	1/10/2023	1/11/2023	92					

Id	Modo de tarea	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	S2	2022		S2	2023		S2
								S1			S1		
94		Zapata de columna C2	0.5 días	1/11/2023	1/11/2023	93							
95		Columnas C1 0.20m*0.20m, 210kg/cm2	0.5 días	1/11/2023	1/12/2023	94							
96		Columnas C2 0.15m*0.20m, 210kg/cm2	0.5 días	1/12/2023	1/12/2023	95							
97		Coumnas de amarre 0.15m*0.20m,	0.5 días	1/11/2023	1/11/2023	93							
98		MUROS DE BLOQU 9 días		1/12/2023	1/23/2023	91							
99		Bloques de 6" B.N	2 días	1/12/2023	1/14/2023	97							
100		Bloques de 6" S.N	7 días	1/14/2023	1/23/2023	99							
101		TERMINACION DE 24 días		1/23/2023	2/18/2023	98							
		SUPERFICIES											
102		Pañete en muros y columnas	7 días	1/23/2023	1/31/2023	99							
103		Cantos	14 días	1/31/2023	2/15/2023	102							
104		Fraguache	3 días	2/16/2023	2/18/2023	103							
105		PORTAJE	25 días	2/18/2023	3/20/2023								
106		Puerta corrediza perf. 2*4 (sum. E inst. Del tubo)	5 días	2/18/2023	2/24/2023	101							
107		Puerta peatonal tubo y malla.	5 días	2/24/2023	3/2/2023	106							
108		Malla ciclonica de 6' inc. palometas y alambre de	15 días	3/2/2023	3/20/2023	107							
109		PINTURA	0.5 días	3/20/2023	3/20/2023								
110		Pintura acrilica en paredes	0.5 días	3/20/2023	3/20/2023	105							
111		VARIOS	13.5 días	3/20/2023	4/5/2023								
112		Acera en entrada	2 días	3/20/2023	3/22/2023	109							
113		Cisterna de 4,000 galones	10 días	3/22/2023	4/3/2023	112							
114		Capitel y perrilla en columna	2 días	3/22/2023	3/24/2023	113CC							

Id	Modo de tarea	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	S2	2022 S1	S2	2023 S1	S2
115		Rampa de hormigon con malla	1.5 días	3/24/2023	3/27/2023	114					
116		Construcción de jardinera	2 días	3/27/2023	3/29/2023	115					
117		Letrero frontal en bronce	1 día	3/29/2023	3/30/2023	116					
118		Grava s/c	0.5 días	3/30/2023	3/30/2023	117					
119		Plantas ornamento	1 día	3/30/2023	3/31/2023	118CC					
120		Palmas manila princesa	1 día	3/31/2023	4/1/2023	119					
121		Limpieza final	3 días	4/1/2023	4/5/2023	120					
122		FIN	0 días	4/5/2023	4/5/2023	121					