



Id	Modo de tarea	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	2022					2023							
							S2	S1	S2	S1	S2	S1	S2	S1	S2				
1	→	<b>CENTRO DE ATENCION PRIMARIO LAS PLACETAS</b>	<b>265.5 días</b>	<b>6/5/2022</b>	<b>4/5/2023</b>														
2	→	INICIO	0 días	6/5/2022	6/5/2022														
3	→	<b>TRABAJOS PRELIMINARES</b>	<b>11 días</b>	<b>6/6/2022</b>	<b>6/17/2022</b>														
4	→	Limpieza y preparacion del	7 días	6/6/2022	6/13/2022														
5	→	Replanteo	4 días	6/13/2022	6/17/2022	4													
6	→	Caseta de mateirales (3m * 3m)	2 días	6/6/2022	6/7/2022	4CC													
7	→	Letrero en Obras	1 día	6/6/2022	6/6/2022	4CC													
8	→	<b>MOVIMIENTO DE TIERRA</b>	<b>7 días</b>	<b>6/17/2022</b>	<b>6/25/2022</b>	<b>3</b>													
9	→	Excavacion de zapara de muros y	3 días	6/17/2022	6/21/2022	5													
10	→	Relleno de reposicior	2 días	6/21/2022	6/23/2022	9													
11	→	Relleno compactado	2 días	6/23/2022	6/25/2022	10													
12	→	Bote de material	2 días	6/17/2022	6/20/2022	9CC													
13	→	<b>HORMIGON ARMADO EN:</b>	<b>9 días</b>	<b>6/25/2022</b>	<b>7/6/2022</b>	<b>8</b>													
14	→	Zapata de Columna Z1 210 kg/cm @3/8 a 2,20m AD Y doble	1 día	6/25/2022	6/27/2022	11													
15	→	Zapata de Columna CA 210 kg/cm @3/8 a 2,20m AD Y doble	1 día	6/27/2022	6/28/2022	14													
16	→	Zapata de Muros 210 kg/cm @3/8 a 2,20m AD Y doble	1 día	6/28/2022	6/29/2022	15													
17	→	Columnas C1 210kg/cm2 0.15x0.30	1 día	6/29/2022	6/30/2022	16													
18	→	Columnas CA 210kg/cm3 0.15x0.20	1 día	6/30/2022	7/1/2022	17													
19	→	Viga de amarre BNP y techo 0.15x0.20 210kg/cm2	1 día	7/1/2022	7/2/2022	18													
20	→	Losa h=0,12,	3 días	7/2/2022	7/6/2022	19													
21	→	<b>MUROS DE BLOQUES</b>	<b>42 días</b>	<b>7/6/2022</b>	<b>8/23/2022</b>														
22	→	BNP de 0,15 m	12 días	7/6/2022	7/20/2022	20													

Id	Modo de tarea	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras					
							S2	2022		2023	
								S1	S2	S1	S2
23		BNP de 0,15 m	30 días	7/20/2022	8/23/2022	22					
24		<b>TERMINACION DE SUPERFICIES</b>	<b>78 días</b>	<b>7/20/2022</b>	<b>10/17/2022</b>						
25		Pañete muros, vigas y columnas	30 días	7/20/2022	8/23/2022	22					
26		Pañete de techo	15 días	8/23/2022	9/9/2022	25					
27		Cantos y mochetas general	15 días	9/9/2022	9/26/2022	26					
28		Fraguache	18 días	9/27/2022	10/17/2022	27					
29		<b>TERMINACION DE TECHO</b>	<b>19 días</b>	<b>10/17/2022</b>	<b>11/8/2022</b>						
30		Fino de techo plano	2 días	10/17/2022	10/19/2022	28					
31		Impermeabilizante Manto asfaltico granular	3 días	10/19/2022	10/22/2022	30					
32		Desague de techo de 3"	1 día	10/22/2022	10/24/2022	31					
33		Zabaleta	8 días	10/24/2022	11/2/2022	32					
34		Antepecho	5 días	11/2/2022	11/8/2022	33					
35		<b>PORTAJE</b>	<b>40 días</b>	<b>11/8/2022</b>	<b>12/23/2022</b>						
36		Puertas principales en pino tratado	2 días	11/8/2022	11/10/2022	34					
37		Puertas apaneladas Ever Door caoba	3 días	11/10/2022	11/14/2022	36					
38		Puertas apaneladas Ever Door Blanca	5 días	11/14/2022	11/19/2022	37					
39		Ventana corrediza de cristal P65	10 días	11/19/2022	11/30/2022	38					
40		Puerta en closet en pino tratado con division	4 días	11/30/2022	12/5/2022	39					
41		Gabinete en piso de pino tratado	4 días	12/5/2022	12/9/2022	40					
42		Gabinete en pared de pino tratado	4 días	12/9/2022	12/14/2022	41					
43		Meseta de granito natural	6 días	12/14/2022	12/21/2022	42					
44		Mueble en meseta pino tratado	2 días	12/21/2022	12/23/2022	43					
45		<b>PINTURA</b>	<b>10.5 días</b>	<b>11/8/2022</b>	<b>11/19/2022</b>						

Id	Modo de tarea	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras									
							S2	2022	S1	S2	2023	S1	S2		
46		Pintura de techo	3 días	11/8/2022	11/11/2022	34									
47		Pintura interior semiglos muros, vigas	5.5 días	11/11/2022	11/17/2022	46									
48		Pintura exterior acrílica muros, vigas	2 días	11/17/2022	11/19/2022	47									
49		<b>INSTALACIONES SANITARIAS</b>	<b>28 días</b>	<b>11/19/2022</b>	<b>12/21/2022</b>										
50		Inodoro azteca blanco c/tapa Sum.	2 días	11/19/2022	11/22/2022	48									
51		Lavamanos blanci Inc. Mezcladora	2 días	11/22/2022	11/24/2022	50									
52		Fregadero dos bocas	1 día	11/24/2022	11/25/2022	51									
53		Desague de piso	2 días	11/25/2022	11/28/2022	52									
54		Ventilacion 3"	1.5 días	11/28/2022	11/29/2022	53									
55		Acometida agua potable	1 día	11/29/2022	11/30/2022	54									
56		Trampa de Grasa	1 día	11/30/2022	12/1/2022	55									
57		Registro	4.5 días	12/1/2022	12/7/2022	56									
58		Septico	12 días	12/1/2022	12/15/2022	57CC									
59		Filtrante de 12" PVC	1 día	12/15/2022	12/16/2022	58									
60		Suministro e Instalacion de	2 días	12/16/2022	12/19/2022	59									
61		Sum. Y Col. Bomba de 1/2 HP pedrolo	2 días	12/19/2022	12/21/2022	60									
62		Botiquin	0.5 días	12/21/2022	12/21/2022	61									
63		Accesorios	0.5 días	12/21/2022	12/21/2022	62CC									
64		Tuberias y piezas especiales	1 día	12/19/2022	12/20/2022	61CC									
65		Mano de obra plome	12 días	11/19/2022	12/3/2022	50CC									
66		<b>INSTALACIONES ELECTRICAS</b>	<b>23.5 días</b>	<b>11/22/2022</b>	<b>12/19/2022</b>										
67		Salidas cenitales	5 días	11/22/2022	11/28/2022	50									
68		Salidas para telefono	1 día	11/28/2022	11/29/2022	67									
69		Interruptores sencillos	2 días	11/29/2022	12/1/2022	68									
70		Interruptores dobles	0.5 días	12/1/2022	12/1/2022	69									
71		Globo	4 días	12/1/2022	12/6/2022	70									



Id	Modo de tarea	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	2022		2023	
							S2	S1	S2	S1
72		Tomacorriente 110	1 día	12/6/2022	12/7/2022	71				
73		Lampara exterior tipo secador	2 días	12/7/2022	12/9/2022	72				
74		Tuberías y piezas especiales	5 días	12/9/2022	12/15/2022	73				
75		Paneles de distribución 4 a 8	2 días	12/15/2022	12/17/2022	74				
76		Conexión a CDEEE	1 día	12/17/2022	12/19/2022	75				
77		<b>PISOS Y CERAMICA</b>	<b>22 días</b>	<b>11/19/2022</b>	<b>12/15/2022</b>					
78		torta de hormigon con malla	7 días	11/19/2022	11/28/2022	45				
79		Piso de porcelanato 0.5*0.5 importada	7 días	11/28/2022	12/6/2022	78				
80		Ceramica en pared de baños	3 días	12/6/2022	12/9/2022	79				
81		Ceramica en pared de cocina	2 días	12/9/2022	12/12/2022	80				
82		Zocalos	3 días	12/12/2022	12/15/2022	81				
83		<b>VERJA DEBLOK Y MALLA CICLONICA</b>	<b>97 días</b>	<b>12/15/2022</b>	<b>4/5/2023</b>	<b>77</b>				
84		<b>TRABAJOS PRELIMINARES</b>	<b>1 día</b>	<b>12/15/2022</b>	<b>12/16/2022</b>					
85		Limpieza y replant	1 día	12/15/2022	12/16/2022	77				
86		<b>MOVIMIENTOS DE TIERRA</b>	<b>21 días</b>	<b>12/16/2022</b>	<b>1/9/2023</b>	<b>84</b>				
87		Excavación de zapatas de muros	7 días	12/16/2022	12/23/2022	84				
88		Excavación de zapatas de columnas	7 días	12/24/2022	12/31/2022	87				
89		Repleno de reposi	7 días	12/31/2022	1/9/2023	88				
90		Bote de material producto de excavación	7 días	12/16/2022	12/23/2022	87CC				
91		<b>HORMIGON ARMADO</b>	<b>3 días</b>	<b>1/9/2023</b>	<b>1/12/2023</b>	<b>86</b>				
92		zapata de muro 180kg/cm2	1 día	1/9/2023	1/10/2023	87				
93		Zapata de columna C1	0.5 días	1/10/2023	1/11/2023	92				



Id	Modo de tarea	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	2022		2023		
							S2	S1	S2	S1	S2
94		Zapata de columna C2	0.5 días	1/11/2023	1/11/2023	93					
95		Columnas C1 0.20m*0.20m, 210kg/cm2	0.5 días	1/11/2023	1/12/2023	94					
96		Columnas C2 0.15m*0.20m, 210kg/cm2	0.5 días	1/12/2023	1/12/2023	95					
97		Coumnas de amarre 0.15m*0.20m,	0.5 días	1/11/2023	1/11/2023	93					
98		<b>MUROS DE BLOQU</b>	<b>9 días</b>	<b>1/12/2023</b>	<b>1/23/2023</b>	<b>91</b>					
99		Bloques de 6" B.N	2 días	1/12/2023	1/14/2023	97					
100		Bloques de 6" S.N	7 días	1/14/2023	1/23/2023	99					
101		<b>TERMINACION DE SUPERFICIES</b>	<b>24 días</b>	<b>1/23/2023</b>	<b>2/18/2023</b>	<b>98</b>					
102		Pañete en muros y columnas	7 días	1/23/2023	1/31/2023	99					
103		Cantos	14 días	1/31/2023	2/15/2023	102					
104		Fraguache	3 días	2/16/2023	2/18/2023	103					
105		<b>PORTAJE</b>	<b>25 días</b>	<b>2/18/2023</b>	<b>3/20/2023</b>						
106		Puerta corrediza perf. 2*4 (sum. E inst. Del tubo)	5 días	2/18/2023	2/24/2023	101					
107		Puerta peatonal tubo y malla.	5 días	2/24/2023	3/2/2023	106					
108		Malla ciclonica de 6' inc. palometas y alambre de	15 días	3/2/2023	3/20/2023	107					
109		<b>PINTURA</b>	<b>0.5 días</b>	<b>3/20/2023</b>	<b>3/20/2023</b>						
110		Pintura acrilica en paredes	0.5 días	3/20/2023	3/20/2023	105					
111		<b>VARIOS</b>	<b>13.5 días</b>	<b>3/20/2023</b>	<b>4/5/2023</b>						
112		Acera en entrada	2 días	3/20/2023	3/22/2023	109					
113		Cisterna de 4,000 galones	10 días	3/22/2023	4/3/2023	112					
114		Capitel y perrilla en columna	2 días	3/22/2023	3/24/2023	113CC					

Id	Modo de tarea	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	2022		2023		
							S2	S1	S2	S1	S2
115		Rampa de hormigon con malla	1.5 días	3/24/2023	3/27/2023	114					
116		Construcción de jardinera	2 días	3/27/2023	3/29/2023	115					
117		Letrero frontal en bronce	1 día	3/29/2023	3/30/2023	116					
118		Grava s/c	0.5 días	3/30/2023	3/30/2023	117					
119		Plantas ornamenta	1 día	3/30/2023	3/31/2023	118CC					
120		Palmas manila princesa	1 día	3/31/2023	4/1/2023	119					
121		Limpieza final	3 días	4/1/2023	4/5/2023	120					
122		FIN	0 días	4/5/2023	4/5/2023	121					

